

EDGEWOOD DET. BASIN		WORK SCHEDULE			REV. 12/18/09	
RYE BROOK, NY						
<u>TASK NAME</u>	<u>QUANTITY</u>	<u>DURATION</u>	<u>START</u>	<u>FINISH</u>	<u>PRED.</u>	<u>% COMPL</u>
Survey and Layout		4 days	11/16/09	11/19/09		100%
layout property line	1 ls	2 days	11/16/09	11/17/09		100%
layout tree veg. barrier limits	1 ls	1 day	11/19/09	11/19/09		100%
Erosion Control		10 days	11/20/09	12/7/09		79%
Install Silt Fence	480 lf	2 days	11/20/09	11/23/09	3	65%
F/I Tracking Pad	1 ls	1 day	11/20/09	11/20/09	3	100%
F/I Site Prot Fence	860 lf	2 days	11/24/09	11/25/09	5	100%
Mark Trees to be Saved	AOBE	1 day	11/20/09	11/20/09	3	25%
Temp. Security Fence		1 day	12/7/09	12/7/09	13	100%
Clear and Grub		5 days	11/30/09	12/4/09		70%
Remove Existing trees	1 ls	3 days	11/30/09	12/2/09	7	100%
Remove existing vines and debris	1 ls	2 days	12/3/09	12/4/09	11	95%
Tree Stump Removal	1 ls	2 days	12/3/09	12/4/09	11	0%
Temp. Winter Shutdown		7 days	12/21/09	12/31/09		0%
Remove and Relocate Existing Field Stone Walls	250 lf	3 days	1/4/10	1/6/10	14	0%
Abandon existing Monitoring Wells	4 ea	1 day	1/7/10	1/7/10	15	0%
Strip Topsoil and stock pile on site	1500 cy	1 day	1/4/10	1/4/10	14	0%
Install Temp Drain Pipe (36" HDPE)	390 lf	4 days	1/8/10	1/13/10	16	0%
Install Precast Block Retaining Wall		15 days	1/14/10	2/3/10		0%
Prep leveling Pad (w/ Cr. St. subbase)	440 lf	15 days	1/14/10	2/3/10	18	0%
Install Redi-Rock retg wall	2500 sf	15 days	1/14/10	2/3/10	18	0%
Earthwork		60 days	2/4/10	4/29/10		0%
Excavate and place berm for pond retention	22000 cy	60 days	2/4/10	4/29/10	21	0%
F/I Access Road		5 days	2/15/10	2/19/10		0%
Rock Excavation		10 days	2/10/10	2/23/10		0%
Drainage		75 days	1/21/10	5/6/10		0%
F/I Outlet Structure	1 ea	2 days	2/3/10	2/4/10		0%
F/I Underdrain	190 lf	2 days	2/10/10	2/11/10		0%
F/I Manhole/ connect existing	1 ea	1 day	1/21/10	1/21/10		0%
F/I Precast Headwalls (A1, A2, A3)	1 ea	2 days	1/22/10	1/25/10	29	0%
F/I Drainage Pipe (24" DIP Storm)	10 lf	1 day	1/26/10	1/26/10	30	0%
F/I Drainage Pipe (36" RCP)	45 lf	2 days	1/27/10	1/28/10	31	0%
Armor-Flex Material	2640 sf	5 days	4/30/10	5/6/10	23	0%
Rip Rap Spillway	240 cy	10 days	1/29/10	2/11/10	32	0%
Env. Slope Control		8 days	2/24/10	3/5/10		0%
Erosion Fabric/ Blankets	18000 sf	5 days	2/24/10	3/2/10	25	0%
Coil Logs	300 lf	2 days	2/24/10	2/25/10	25	0%
Wattle waddle	560 lf	3 days	3/3/10	3/5/10	36	0%
Precast Box Culvert		4 days	3/15/10	3/18/10		0%
F/I 3' x 6' box culvert	20 lf	4 days	3/15/10	3/18/10		0%
F/I Concrete Curbing	40 lf	2 days	3/23/10	3/24/10	42	0%
F/I Guide Rail	60 lf	2 days	3/19/10	3/22/10	40	0%
F/I Chainlink Fence	1200 lf	5 days	3/23/10	3/29/10	42	0%
ReSpread Topsoil	1 ls	5 days	4/12/10	4/16/10		0%
F/I Landscape/ wetland plantings	1 ls	10 days	4/19/10	4/30/10	44	0%
F/I Survey Monuments	14 ea	5 days	4/19/10	4/23/10	44	0%
Final Seeding/ Est. Turf	1 ls	5 days	5/3/10	5/7/10	45	0%
Misc/ Cleanup	as nec.	10 days	5/10/10	5/21/10	47	0%
Closeout	FINAL	1 day	5/24/10	5/24/10	48	0%